

ACTIVITY NO.	ACTIVITY	RESPONSIBILITY	LOGICAL RELATIONSHIP	DURATION
1	Investigation phase	Karina		2 days
2	Ordering materials	Karina	1	2 hours
3	Material delivery	Victor	2	2 days
4	Receipt of materials	Victor	3	2 hours
5	Digging four holes	Victor	4	5 hours
6	Putting posts into the holes	Victor	5	2 hours
7	Mounting the foundation on the posts	Victor	6	2 hours
8	Assembling the front gable	Karina	4	1 hour
9	Assembling the rear gable	Karina	4	1 hour
10	Assembling the two sides	Victor	4	2 hours
11	Mounting the four sides on the foundation	Victor	7, 8, 9, 10	2 hours
12	Assembling the roof	Victor	11	2 hours
13	Mounting hinges and frame	Victor	11	2 hours
14	Assembling the door	Victor	4	2 hours
15	Adjusting the door	Victor	13, 14	1 hour
16	Assembling and mounting windows	Victor	12	5 hours
17	Inserting glass	Karina	16	20 hours
18	Tightening assemblies	Victor	15,17	2 hours
19	Laying flagstones	Victor	17	4 hours
20	Installing capillary boxes	Karina	19	1 hour
21	Installing bench	Victor	19	1 hour
22	Installing shelves	Victor	19	1 hour
23	Installing thermometer	Karina	19	1 hour
24	Installing watering unit	Victor	19	1 hour

FIGURE 4.49  
List of activities with dependencies and duration.